



## MEMORANDUM

**TO:** Clackamas County Board of Commissioners (BCC)  
**FROM:** Cindy Becker, Project Coordinator  
**RE:** Recovery Campus Regular Monthly Update  
**DATE:** June 17, 2025

---

**REQUEST:** Informational update only.

**BACKGROUND:** This memo is a follow up to the May 20, 2025, Issues meeting.

The Board approved the project, starting with the purchase of 6+ acres from the North Clackamas Parks and Recreation District, at its October 17, 2024, Business Meeting, with an amendment at the November 14, 2024 Business Meeting.

The Board approved the first phase of the subrecipient agreement with Fora Health at its April 10, 2025, Business Meeting. This phase includes the costs for the pre-construction phase of the project and will include designs for both the Clinical and Housing structures.

The attached worksheet summarizes activities for the Campus development. Updates are in yellow.

**RECOMMENDATION:** None, informational update only.

## Attachment A

### Recovery Campus Progress Report

June 2025

#### Project Summary

The Recovery Campus will be a multi-functional campus that provides wrap around, person-centered services for individuals with substance use disorders to help them in their recovery journey and return to their communities.

Key Areas	Current Status	Next Steps
<b>Property Development &amp; Construction</b>	<p>Property Purchase: Board approved property purchase at 10/17/24 BCC meeting (with amendment at 11/14/24 meeting).</p> <p>Zoning application submitted 4/30/25</p> <p>Board approved subrecipient agreement with Fora Health on 4/10/25</p> <p>Zoning app incomplete; working on resubmittal.</p> <p>Board approved deed transfer at 5/22 business meeting</p>	<p>Anticipate final zoning decisions in 9/25</p> <p>Weekly design meetings with Fora Health Team</p> <p>Fora team provided sketch of footprint of buildings</p> <p>Working on scheduling sessions with Board to review/comment on design phases during pre-construction</p> <p>Anticipate final zoning decisions in 10/25</p>
<b>Funding</b>	<p>Resubmitted federal earmark request at request of Senators</p> <p>PGA is actively working with Legislature to advocate for \$20 million for the Campus.</p> <p>No final decisions on leg. request. Decrease in state forecast and State Hospital issues w/Courts are impacting available funding</p>	<p>Continue seeking funding including</p> <ul style="list-style-type: none"><li>• Health Share of Oregon</li><li>• Care Oregon</li><li>• Private Insurers</li></ul> <p>Need to discuss future Opioid revenue potential</p> <p>Met with Care Oregon - higher client complexity &amp; utilization = less \$ available for investments.</p>
<b>Communication &amp; Outreach</b>	<p>Since the contract with Fora Health has been approved, re-engaged the Good Neighbor Group – they met May 6</p> <p>Changed multi-stakeholder Task Group meeting to every other month</p> <p>PGA developed a communication packet about the Recovery Oriented System of Care (ROSAC) for various stakeholders and the general public</p>	<p>Scheduling tours (BCC, GNG, Task Force) of Fora Health site on SE Cherry Blossom Drive.</p> <p>Good Neighbor Group tour is 6/18 and BCC tour is 7/17.</p>